BRUHATH BENGALURU MAHANAGARA PALIKE

FORMATE -01

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUE DATE

Sl No	Description	Details
1	Name of the Work	Construction of Toilet to Shettyhalli Anganawadi building and other works in ward no.12 Shettyhalli Sub Division
2	Estimated cost and Technical Sanction No and Date	Rs.10.00 Lakhs EE/DD/TS/25/2018-19 Dt: 17.01.2019
3	Amount of Tender	1000000
4	Job Code No	012-19-000022
5	Name & Address of the contractor	M/s Technical Manager(West) KRIDL, #280, 59th cross, 17th C main road,, 3rd Y Block, Rajajinagara, Bangalore 560010
6	Agreement No & Date	EE/DD/AGR/ /19-20 Date:
7	No & Date Under which the work order has been issued	EE/DD/WO/ /19-20 Date: 01.02.2020
8	Time limit Originally fixed for completion of time	90 Days
9	Date of application of contractor requesting for extension	25.04.2020
10	Date of receipt of application in Sub Division	25.04.2020
11	Weather time extended	Nil
12	Due date of Starting the work	01.02.2020
13	Due date of Completion of the work	30.04.2020
14	Actual Date of Completion of the work	15.06.2020
15	Progress achieved during first extension	80%
16	Time extension period applied for	30.04.2020 t0 15.06.2020
17	No of Days	46 days
18	Time Extension Recommended	Due to Covid-19 crisis recommened for without penalty

BRUHATH BENGALURU MAHANAGARA PALIKE

FORMATE -02

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUE DATE

Sl No	Description	Details
1	Name of the Work	Construction of Toilet to Shettyhalli Anganawadi building and other works in ward no.12 Shettyhalli Sub Division
2	Sanction Estimate Cost Rs. In Lakhs	Rs.10.00 Lakhs
3	Tender amount Rs. In Lakhs (Including T.P)	Rs.10.00 Lakhs
4	Time Given to Complete the tender work in Days From To	30.04.2020 to 15.06.2020
5	Progress achieved during the given tender period Rs.in Lakhs	Rs. 7.60 lakhs
6	Balance Progress amount to be completed during EOT Rs.in Lakhs	Rs. 2.40 lakhs
7	EOT Required to complete the balance work in Day, From-To	01.05.2020 to 15.06.2020
8	Penalty to be levied per day (0.10% per day for the balance progress amount i.e column (6) maximum up to 10% of the tendered amount	

Note: To Substanciate financial progress i.e column No.(5) relavent viz M.B. Bill form etc., to be shown to the EOT approving authority for confirmation

Assistant Engineer
Ward No.12

Assistant Executive Engineer
Shettyhalli Sub Divison

Executive Engineer
Dasarahalli Division